

तार . ': 'फूडकॉर्प'

Gram : 'FOODCORP'

फेक्स ने : एचए**फसीआई एनडी** ०६६१११२३४१३२४१

0019993893903

Fax No. : HFCI ND

00911123413241 00911123413103 भारतीय खाद्य निगम CORPORATION OF INDIA

मुर गालय नई देल्ली Head Qu. rters New Jelhi

9६-२०, बाराखम्बा लेन, नई दिल्ली-990009, दूराग्य- ०११-४३७२७६९७, ०११-४३७२८ ३८८ 16-20 BARAKHAMBA LANE, NEW DELHI-110001 PHONE: 011-43527697, 011-4352

No. 4 (98)/2011/Stg. IV/Gen. Corres./Part-II / 3

Dated: 02.01.2014

The Joint Secretary (Storage),
Department of Food & Public Distribution,
Krishi Bhawan, New Delhi

Sub: Review of the achievements of Results Framework Documents (RFD) for the

year 2013-14 of the Department of Food & Public Di cribution.

Ref: DoF&PD letter no. 16-11/2013-FC-II dated 31.12.2013.

Sir,

Kindly refer to your above mentioned letter on the cited subject. In this regard it is informed that the target of 60.00 lakh MT for 2013-14 was fixed based on the capacity sanctioned by March, 2013. As on 31.03.2013, a total capacity of 140.73 lakh MT was sanctioned, out of which 69.92 lakh MT had already been completed leaving 70.81 (140.73-69.92) lakh MT that was expected to be completed by March, 2014 i.e. within the minimum permissible time of 1 year as per terms and conditions of MTF for PEG scheme.

However, tenders for 3.80 lakh MT was subsequently cancelled for non-submission of security deposit/ land documents by the investors. Mcreover, a capacity of 0.40 lakh MT was surrendered by CWC/BSWC in Bihar due to non-availability of land. Besides these, construction work for a capacity of 6.08 lakh MT is yet to start either due to inability of State Govts. to provide required land or delay in granting mandatory approvals like Change of Land Use (CLU), clearance from Forest Department or NoC from District Magistrates in various states. Construction work for 3.21 lakh MT railway siding godowns is delayed due to subsequent change in Railway Siding Policy by Railway Ministry, exemption to which could only be accorded only during August, 2013.

Against 70.81 lakh MT, a target of 60.00 lakh MT was fixed for year 2013-14. State-wise details for 60.00 lakh MT are at Annexure-I.

Against the target of 60.00 lakh MT for year 2013-14, a capacity of only 12.09 lakh MT could be completed by November, 2013 due to a number of factors as explained above. State-wise issues which led to the delayed construction are as under:

1. Andhra Pradesh: Against the target of 2.13 lakh MT for the state, a capacity of 1.66 lakh MT are Railway siding godowns which could not be completed due to change in the policies of Private Railway Siding by Ministry of Railways causing delay in getting mandatory RTC clearances to the investor. After continuous pursuance by FCI & DoF&PD, exemption for PEG godowns could be obtained only in the morth of



Anne: are - I

SI. No.	State	Targeted capacity for 2013-14	Capacity already completed by Nov., 2013
1	Andhra Pradesh	2.13	0.00
2	Bihar	2.40	0.25
3	Chhattisgarh	2.50	0.21
4	Gujarat	0.38	0.30
5	Haryana	13.95	3.94
6	Himachal Pradesh	0.37	0.00
7	Jammu & Kashmir	1.83	0.00
8	Jharkhand	0.89	0.05
9	Karnataka	0.69	0.57
10	Kerala	0.00	0.03
11	Madhya Pradesh	11.70	0.95
12	Maharashtra	2.23	0.87
13	Odisha	0.81	0.05
14	Punjab	8.38	1.51
15	Rajasthan	0.74	0.00
16	Tamil Nadu	0.97	0.10
17	Uttar Pradesh	9.00	3.24
18	Uttrakhand	0.10	0.00
19	West Bengal	0.93	0.05
	Total	60.00	12.09

(23)

State-wise details of capacities that are likely to come by March, 14

Sl.n		Targeted (Fig. in lakh MT)	
0	State	Targeted capacity against target of 60.00 LMT	Total capacity likely to come by March,
1	Andhra Pradesh	And the second s	2014
2	Bihar	2.13	1.57
3	Chhattisgarh	2.40	0.68
4	Gujarat	2.50	1.36
5	Haryana	0.38	0.45
6	Himachal Pradesh	13.95	16.12
7	Jammu 9 Karl	0.37	0,22
8	Jammu & Kashmir	1.83	0.76
9	Jharkhand	0.89	0.70
-	Karnataka	0.69	0.57
	Kerala	0.00	0.00
11	Madhya Pradesh	11.70	9.84
	Maharashtra	2.23	The state of the s
	Odisha	0.81	2.50
	Punjab	8.38	0.43
	Rajasthan	0.74	8.12
16	Tamilnadu		0.57
17	Uttar Pradesh	0.97	1.07
	Uttrakhand	9.01	4.70
_	West Bengal	0.08	0.00
	Total	0.93	0.34
		60.00	50.00